Productivity Report

Project Name: King Philip Middle School

Description	Code	Cost Loaded	Total Actual	% Actual	% Compl	Projected Manhrs	Projected +/-
		-	-			-	
Site Utilities - Handholes & Manholes	0070	36	40	111%	100%	40	(4)
Service & Distribution - Switchgear	0100	729	336	46%	50%	672	57
Service & Distribution - Feeder Conduit	0110	885	928	105%	95%	977	(92)
Service & Distribution - Cable & Wire	0120	579	224	39%	45%	498	81
Mechanical - Mtr Starters & Control	0200	133	36	27%	25%	144	(11)
Mechanical - Conduit & Armored Cable	0210	784	624	80%	85%	734	50
Mechanical - Wire	0220	275	192	70%	65%	295	(20)
Lighting - Fixtures	0700	1,369	264	19%	20%	1,320	49
Lighting - Conduit & Armored Cable	0710	1,936	624	32%	30%	2,080	(144)
Lighting - Wire & Cable	0720	268	112	42%	40%	280	(12)
Lighting - Switches, Control Devices	0730	113	38	34%	35%	109	4
Devices - Receptacles & Special Outlets	0810	367	18	5%	5%	360	7
Devices - Conduit & Armored Cable	0820	2,800	624	22%	25%	2,496	304
Devices - Wire	0830	391	112	29%	30%	373	18
Temporary - Power & Light	0900	200	220	110%	100%	220	(20)
		-	-			-	
		-	-			-	
		-	-			-	
Fire Alarm - Equipment Devices & Testing	1000	241	20	8%	10%	200	41
Fire Alarm - Conduit & Armored Cable	1010	944	200	21%	20%	1,000	(56)
Fire Alarm - Wire	1020	182	40	22%	25%	160	22
		-	-			-	
		-	-			-	
		-	-			-	
		-	-			-	
Clock/Paging/Local Sound - Provisions	1210	269	160	60%	60%	267	2
		-	-			-	
Generator/Transfer Switches - Package	1300	76	64	84%	85%	75	1
Security/CCTV - Equip Devices & Testing	1600	106	8	8%	10%	80	26
Security/CCTV - Conduit & Armored Cable	1630	96	88	92%	95%	93	3
Security/CCTV - Wire & Cable	1640	66	14	21%	20%	70	(4)
Lightning Protection	1500	-	-			-	
Tele/Data/Video - Provisions	1760	1,024	448	44%	45%	996	28
		-	-			-	
Specialties - Scoreboard	2050	38	8	21%	25%	32	6
Electrical Demolition	2100	529	480	91%	100%	480	49
		-	-			-	
		-	-			-	
		-	-			-	
Job Expense	2200	-	-			-	
Miscellaneous	2300	-	-			-	
		-	-			-	
		-	-			-	
		-	-			-	
		-	-			-	
Job Cost Totals		**14,435**	5,922	41%		14,050	385
				Projected +/- :		**2.67%**	